





Equipment Inspection Checklist

Project Name:		Project C	Code:
Checklist No		Date:	
Make:		Model:	
OWN	Hired		Contractor

Equi	pment Name & Number: DIESEL GENERATOR					
Note: Please write Yes or No in the given box and if some comments write in remarks column.						
SN.	Description		Yes/No	Remarks		
1.	Physical condition of DG should be good.					
2.	Door of DG should be in good condition, so that					
	rotatory part of machine could cover.					
3.	Display panel should be in good condition.					
4.	Emergency stop button should be mushroom headed with red color.	#				
5.	DG should be grounded as per IS 3043:1987.	#				
6.	Power supply panel provided with ELCB/RCCB/MCB.	#				
7.	Spark arrestor should be installed, if DG is operating in					
	flammable atmosphere.					
8.	Diesel tank should free from leakage.	#				
9.	DG should be kept on aggregate/gravel stone.					
10.	Keep CO ₂ , BCP fire extinguisher/sand bucket near DG.	#				
11.	Fitness and pollution certificate should be taken from					
	competent authority.					
12.	DG operated by competent person.	#				
13.	Spill observant kit or drip tray available.					
14.	Work carried out by competent person with TPC					
15.	Insulated rubber mat available.	#`				



FIT		PARTIALLY	FIT UNFIT	
Inspe	ectec	I Ву	Reviewed By	
Name	e:		Name:	
Signa	iture	with date:	Signature with date:	